

Act ID	Description	Orig Dur	Early Start	Early Finish	2010																													
					MAR 22	MAR 29	APR 05	APR 12	APR 19	APR 26	MAY 03	MAY 10	MAY 17	MAY 24	MAY 31	JUN 07	JUN 14	JUN 21	JUN 28	JUL 05	JUL 12	JUL 19	JUL 26	AUG 02	AUG 09	AUG 16	AUG 23	SEP 06	SEP 13	SEP 20	SEP 27	OCT 04	OCT 11	OCT 18
<b>Project Administration</b>																																		
0100	Bid Date	0	26MAR10		◆ Bid Date																													
0110	Owner Bid Review	5d	26MAR10	02APR10	■ Owner Bid Review																													
0120	Contractor Selection	1d	30MAR10	31MAR10	■ Contractor Selection																													
0130	Precon/Complete Design	3d	31MAR10	05APR10	■ Precon/Complete Design																													
0140	City of Scottsdale Submittal	1d	14APR10	14APR10	City of Scottsdale Submittal																													
0150	City Design Review	22d	14APR10 A	14MAY10	■ City Design Review																													
0190	Permit Issued - TrowTiere Mobilize	1d	21MAY10	21MAY10	Permit Issued - TrowTiere Mobilize																													
<b>General Site</b>																																		
2660	Temp. Fencing	1d	20MAY10	20MAY10	Temp. Fencing																													
2680	Layout	3d	24MAY10	26MAY10	■ Layout																													
2800	Tree Removal	3d	24MAY10	26MAY10	■ Tree Removal																													
2710	Site Demo - Prep	5d	27MAY10	02JUN10	■ Site Demo - Prep																													
2730	Rough Grading, Cuts & Fills	10d	07JUN10	18JUN10	■ Rough Grading, Cuts & Fills																													
2760	Underground Utility Piping	15d	25JUN10	15JUL10	■ Underground Utility Piping																													
2700	Perimeter Walls (West & Partial South)	10d	21JUL10	03AUG10	■ Perimeter Walls (West & Partial South)																													
2890	West Sidewalks	5d	03AUG10	09AUG10	■ West Sidewalks																													
3180	Onsite Drainage Pipe Install	9d	18AUG10	30AUG10	■ Onsite Drainage Pipe Install																													
3260	Remainder of Perimeter Walls	8d	18AUG10	27AUG10	■ Remainder of Perimeter Walls																													
2860	Electrical Underground	7d	26AUG10	03SEP10	■ Electrical Underground																													
3240	New Gas Piping	4d	26AUG10	31AUG10	■ New Gas Piping																													
3250	Fine Grade Retention	1d	26AUG10	26AUG10	Fine Grade Retention																													
3270	Install Concrete at BBQ	5d	31AUG10	06SEP10	■ Install Concrete at BBQ																													
3280	Stucco Walls	8d	01SEP10	10SEP10	■ Stucco Walls																													
3300	Grading at spa	3d	01SEP10	03SEP10	■ Grading at spa																													
2930	Landscaping (First Mob)	15d	07SEP10	27SEP10	■ Landscaping (First Mob)																													
2960	Wrought Iron Fencing	6d	13SEP10	20SEP10	■ Wrought Iron Fencing																													
2840	Exterior Paint	6d	21SEP10	28SEP10	■ Exterior Paint																													
3020	Landscaping (2nd Mob)	3d	08OCT10	12OCT10	■ Landscaping (2nd Mob)																													
<b>Ramadas</b>																																		
2770	Ramada Foundations	5d	22JUN10	28JUN10	■ Ramada Foundations																													
2780	CMU @ Ramadas	4d	16JUL10	21JUL10	■ CMU @ Ramadas																													
2880	Rough Framing @ Ramadas	5d	22JUL10	28JUL10	■ Rough Framing @ Ramadas																													

Start date	26MAR10
Finish date	08NOV10
Data date	14APR10
Run date	22AUG10
Page number	1A
© Primavera Systems, Inc.	



**TrowTiere Precision Construction**  
**The Links Resort at Scottsdale TPC**  
**Super Pool - Preliminary Construction Schedule**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point



